

# INVOICE

## TransModular Logistics LLC

Specialized Transport for Modular Construction

15800 Transportation Way  
Kent, WA 98032  
Office: (253) 555-0677  
Dispatch: (253) 555-0678  
billing@transmodular.com

USDOT #2847563 | MC-945872

BILLED TO:

Fabrikam Modular Homes  
123 Construction Lane  
Seattle, WA 98101  
ATTN: Logistics Department

Invoice Number:	TML-2025-00456
Invoice Date:	January 21, 2025
Service Date:	January 18-19, 2025
Due Date:	February 5, 2025
BOL Reference:	FAB-BOL-25-143

TRANSPORT SERVICES PROVIDED

**Project:** Cascade Series Unit 147 - Customer Site Delivery  
**Origin:** Fabrikam Manufacturing Facility, Kent WA  
**Destination:** 8542 Mountain View Drive, Issaquah WA 98027  
**Distance:** 24.7 miles  
**Route:** Specialized oversize load with police escort

ITEMIZED CHARGES


Service Code	Description	Qty	Rate	Amount
TM-BASE-MOD	Base Module Transport (60ft unit)	1	\$8,500.00	\$8,500.00

Service Code	Description	Qty	Rate	Amount
TM-ESCORT	Police Escort Coordination & Fees	2	\$850.00	\$1,700.00
TM-PILOT	Pilot Car Service (front & rear)	2	\$475.00	\$950.00
TM-PERMIT	Oversize Load Permits (WA State)	1	\$325.00	\$325.00
TM-CRANE-WAIT	Crane Standby Time (2 hours)	2	\$185.00	\$370.00
TM-FUEL	Fuel Surcharge (Commercial Rate)	1	\$425.00	\$425.00
TM-INSUR	Special Cargo Insurance (\$500K coverage)	1	\$285.00	\$285.00

ADDITIONAL SERVICES

Code	Description	Amount
TM-SITE-PREP	Site Access Evaluation (pre-delivery)	\$175.00
TM-COORD	Customer Coordination Calls (3 hrs)	\$225.00
TM-WEEKEND	Weekend Delivery Premium (Saturday)	\$650.00

PAYMENT SUMMARY

Transport Services	\$12,270.00
Additional Services	\$1,050.00
Subtotal	\$13,320.00
Sales Tax	\$0.00 (exempt - transportation)
 TOTAL DUE	\$13,320.00

DELIVERY DOCUMENTATION

- ☒ Module delivered intact - no damage
- ☒ Site foreman sign-off received (J. Rodriguez)
- ☒ Photo documentation on file
- ☒ GPS tracking logs archived
- ☒ Police escort clearance obtained

PAYMENT INFORMATION

**Payment Terms:** Net 15 Days

**Method:** ACH, Wire Transfer, Company Check

**Banking Information:**

TransModular Logistics LLC

Columbia Bank - Kent Branch

Account #: 8475-2361-9988

Routing #: 125008745

Reference: Invoice TML-2025-00456

---

**NOTES**

- Delivery completed on schedule despite weather delays
  - Route required temporary traffic control on SR-900
  - Customer crane operator assisted with placement
  - Next scheduled transport: Unit 148 (January 25, 2025)
- 

**For service questions, contact dispatch:**

📞 (253) 555-0678

✉️ [dispatch@transmodular.com](mailto:dispatch@transmodular.com)

🕒 Available 24/7 for emergency support

---

*Safe Transport. Professional Service. On-Time Delivery.*

**TransModular Logistics - Your Modular Transport Partner Since 2012**